BR. 194 3-9-18

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/BRN/CSR-06/871f/CEMENT/2015-16 Date: 10.06.2015

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer,** J.C. Nagara Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. B. Rajagopala Naidu,** No. 486, New BEL Road, Bangalore - 54.
*NAME OF THE WORK	:	Rectification of footpath in HIG Layout, BBMP, Bangalore.
*REFERENCE	:	EE/H/AE/WO/192/2012-13 Dated: 07.11.2012
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	08.06.2015
PERIOD OF TESTING	:	08.06.2015 to 10.06.2015

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	29.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	170 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath_ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/BRN/CSR-06/871f/SAND-Gradation/2015-16 : 10.06.2015

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** J.C. Nagara Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. B. Rajagopala Naidu,**
No. 486, New BEL Road, Bangalore - 54.

*** Name of Work** : Rectification of footpath in HIG Layout, BBMP, Bangalore.

Reference : EE/H/AE/WO/192/2012-13 Dated: 07.11.2012

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 08.06.2015

Date of Testing : 10.06.2015

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	94.20	90-100	90-100	90-100	95-100
2.36	73.10	60-95	75-100	85-100	95-100
1.18	48.50	30-70	55-90	75-100	90-100
600 Micron	20.60	15-34	35-59	60-79	80-100
300 Micron	11.00	5-20	8-30	12-40	15-50
150 Micron	3.70	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/BRN/Pavers/2015-16 12.06.2015

TEST REPORT ON PHYSICAL TESTS OF PAVER BLOCKS

* Customer	:	**Asst. Executive Engineer,** J.C. Nagara Sub Division, BBMP, Bangalore.
* Agency	:	**Mr. B. Rajagopala Naidu,** No. 486, New BEL Road, Bangalore - 54.
* Name of work	:	Rectification of footpath in HIG Layout, BBMP, Bangalore.
* Reference	:	EE/H/AE/WO/192/2012-13 Dated: 07.11.2012
* Samples ID	:	Paver Blocks
Technical Reference	:	IS 15658-2006
Date of Testing	:	12.06.2015

The results of the tests conducted on the Paver Blocks sample are as follows:

1.THICKNESS:

Sl No	Identification	Thickness, mm	Average thickness, mm
1	PB1	75.1	75.15
2	PB2	75.20	
3	PB3	75.15	

2.COMPRESSIVE STRENGTH:

Sl No	Identification	Load in Kilo-Newton	Cross sectional area, mm2	Compressive strength
1	PB1	785.2	24200	32.45
2	PB2	781.3	24200	32.29
3	PB3	769.8	24200	31.81

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒This test report should not be reproduced except in full, without written approval of the laboratory

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/BRN/CSR-06/871f/Kerb stone/2015-16

15.06.2015

TEST REPORT ON CONCRETE CORE (KERB STONE)

* Name of Customer	:	**Asst. Executive Engineer,** J.C. Nagara Sub Division, BBMP, Bangalore.
* Name of Agency	:	**Mr. B. Rajagopala Naidu,** No. 486, New BEL Road, Bangalore - 54.
* Name of work	:	Rectification of footpath in HIG Layout, BBMP, Bangalore.
Reference	:	EE/H/AE/WO/192/2012-13 Dated: 07.11.2012
Techinical Reference	:	IS:516-1959 (Reaffirmed 2008), SP-24:1983.
Sample ID	:	Kerb stone
Sample Received on	:	10.06.2015
Date of Testing	:	15.06.2015

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	80.00	0.398	2533.75	1.60	0.955	24.55	12.50	13.50	12.90	16.12
2	50.00	81.00	0.407	2559.05	1.62	0.961	25.12	12.79	13.82	13.28	16.60
3	50.00	82.00	0.413	2565.11	1.64	0.965	25.64	13.06	14.10	13.61	17.01

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com